

DAILY DRILLING REPORT SET

SYN-Assam-Duliajan-006 (W006) — SYN-Assam-Duliajan

1. REPORT SET IDENTIFICATION

Well ID	W006
Well Name	SYN-Assam-Duliajan-006
Field / Cluster	SYN-Assam-Duliajan
Area	Synthetic Assam Field Cluster (Duliajan-type operating area)
Latitude / Longitude	27.342534 N / 95.381181 E
Rig	SYN-RIG-E1400-04
Spud Date	11-Sep-2019
Final Report Date	24-Sep-2019
Daily Reports in Set	14 (Day 01 to Day 14)
Total Depth Reached	3,960 m
Primary Formation	Sandstone
Events Reported in Set	0

2. DEPTH PROGRESSION SUMMARY

Day	Date	From (m)	To (m)	Drilled (m)	Formation	Events
01	11-Sep-2019	0	490	490	Claystone	—
02	12-Sep-2019	490	920	430	Claystone / Shale	—
03	13-Sep-2019	920	1,300	380	Shale	—
04	14-Sep-2019	1,300	1,645	345	Shale	—
05	15-Sep-2019	1,645	1,960	315	Shale	—
06	16-Sep-2019	1,960	2,250	290	Shale	—
07	17-Sep-2019	2,250	2,515	265	Shale / Sandstone	—
08	18-Sep-2019	2,515	2,760	245	Sandstone	—
09	19-Sep-2019	2,760	2,990	230	Sandstone	—
10	20-Sep-2019	2,990	3,205	215	Sandstone	—
11	21-Sep-2019	3,205	3,410	205	Sandstone	—
12	22-Sep-2019	3,410	3,605	195	Sandstone / Limestone	—
13	23-Sep-2019	3,605	3,790	185	Limestone	—
14	24-Sep-2019	3,790	3,960	170	Limestone	—

PROTOTYPE TRAINING RECORD. Synthetic demonstration document prepared for the eRTMAC-NWIS prototype (SIH PS 26121). Depths, dates, parameters and events are generated from the prototype datasets and are not operational records of any company.

DOC No. DDR-W006-SET-R0 · PROTOTYPE TRAINING RECORD

DAILY DRILLING REPORT — DAY 01

W006 · 11-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-11
Day Number: 1
Start Depth: 0 m
End Depth: 490 m
Drilled Interval: 490 m
Formation: Claystone
Mud Weight: 9.35 ppg
ROP: 32.6 m/hr
RPM: 143
WOB: 7.0 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Rig up completed and well spudded at 11-Sep-2019. Drilled 17-1/2" hole from surface to 490 m.
- Circulated and conditioned mud; hi-vis sweep circulated bottoms-up.

Geological observations.

Cuttings throughout the interval are claystone, consistent with the 0–821 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 9.35 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

BOP drill carried out with the crew; response time satisfactory.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 490 m in Claystone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 02

W006 · 12-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-12
Day Number: 2
Start Depth: 490 m
End Depth: 920 m
Drilled Interval: 430 m
Formation: Claystone / Shale
Mud Weight: 10.02 ppg
ROP: 27.9 m/hr
RPM: 137
WOB: 10.6 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 430 m of section from 490 m to 920 m (16.5 hr on bottom).
- Deviation survey taken; hole angle within tolerance.
- Pulled out of hole, ran 13-3/8" casing to 820 m and cemented as programmed (Lead 12.6 ppg / Tail 15.8 ppg, cement to surface). Waited on cement and pressure tested.

Geological observations.

Formation change crossed during the tour: Claystone to 821 m, Shale to 2,260 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 10.02 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

All rig equipment functioning normally; no downtime recorded.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 920 m in Claystone. 13-3/8" casing cemented at 820 m; waiting on cement.

DAILY DRILLING REPORT — DAY 03

W006 · 13-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-13
Day Number: 3
Start Depth: 920 m
End Depth: 1300 m
Drilled Interval: 380 m
Formation: Shale
Mud Weight: 10.69 ppg
ROP: 17.0 m/hr
RPM: 128
WOB: 15.7 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 380 m of Shale from 920 m to 1,300 m (22.5 hr on bottom).
- Deviation survey taken; hole angle within tolerance.

Geological observations.

Cuttings throughout the interval are shale, consistent with the 821–2,260 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 10.69 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 1,300 m in Shale. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 04

W006 · 14-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-14
Day Number: 4
Start Depth: 1300 m
End Depth: 1645 m
Drilled Interval: 345 m
Formation: Shale
Mud Weight: 11.17 ppg
ROP: 15.8 m/hr
RPM: 125
WOB: 18.0 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 345 m of Shale from 1,300 m to 1,645 m (22.5 hr on bottom).
- Made connections and circulated bottoms-up at intervals; shakers monitored.

Geological observations.

Cuttings throughout the interval are shale, consistent with the 821–2,260 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 11.17 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Solids-control equipment cleaned; shaker screens changed. No downtime.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 1,645 m in Shale. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 05

W006 · 15-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-15
Day Number: 5
Start Depth: 1645 m
End Depth: 1960 m
Drilled Interval: 315 m
Formation: Shale
Mud Weight: 11.65 ppg
ROP: 14.8 m/hr
RPM: 120
WOB: 20.8 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 315 m of Shale from 1,645 m to 1,960 m (22.5 hr on bottom).
- Deviation survey taken; hole angle within tolerance.

Geological observations.

Cuttings throughout the interval are shale, consistent with the 821–2,260 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 11.65 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

BOP drill carried out with the crew; response time satisfactory.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 1,960 m in Shale. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 06

W006 · 16-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-16
Day Number: 6
Start Depth: 1960 m
End Depth: 2250 m
Drilled Interval: 290 m
Formation: Shale
Mud Weight: 12.09 ppg
ROP: 14.2 m/hr
RPM: 116
WOB: 23.1 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 290 m of Shale from 1,960 m to 2,250 m (22.5 hr on bottom).
- Made connections and circulated bottoms-up at intervals; shakers monitored.

Geological observations.

Cuttings throughout the interval are shale, consistent with the 821–2,260 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 12.09 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

BOP drill carried out with the crew; response time satisfactory.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 2,250 m in Shale. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 07

W006 · 17-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-17
Day Number: 7
Start Depth: 2250 m
End Depth: 2515 m
Drilled Interval: 265 m
Formation: Shale / Sandstone
Mud Weight: 12.27 ppg
ROP: 16.3 m/hr
RPM: 115
WOB: 24.2 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 265 m of section from 2,250 m to 2,515 m (16.5 hr on bottom).
- Circulated and conditioned mud; hi-vis sweep circulated bottoms-up.
- Pulled out of hole, ran 9-5/8" casing to 2,260 m and cemented as programmed (Lead 12.9 ppg / Tail 15.8 ppg, TOC 700 m). Waited on cement and pressure tested.

Geological observations.

Formation change crossed during the tour: Shale to 2,260 m, Sandstone to 3,521 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 12.27 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

All rig equipment functioning normally; no downtime recorded.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 2,515 m in Sandstone. 9-5/8" casing cemented at 2,260 m; waiting on cement.

DAILY DRILLING REPORT — DAY 08

W006 · 18-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-18
Day Number: 8
Start Depth: 2515 m
End Depth: 2760 m
Drilled Interval: 245 m
Formation: Sandstone
Mud Weight: 12.64 ppg
ROP: 15.7 m/hr
RPM: 111
WOB: 25.3 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 245 m of Sandstone from 2,515 m to 2,760 m (22.5 hr on bottom).
- Slipped and cut drilling line; routine BOP function test carried out.

Geological observations.

Cuttings throughout the interval are sandstone, consistent with the 2,260–3,521 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 12.64 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

All rig equipment functioning normally; no downtime recorded.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 2,760 m in Sandstone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 09

W006 · 19-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-19
Day Number: 9
Start Depth: 2760 m
End Depth: 2990 m
Drilled Interval: 230 m
Formation: Sandstone
Mud Weight: 12.99 ppg
ROP: 14.4 m/hr
RPM: 106
WOB: 27.8 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 230 m of Sandstone from 2,760 m to 2,990 m (22.5 hr on bottom).
- Slipped and cut drilling line; routine BOP function test carried out.

Geological observations.

Cuttings throughout the interval are sandstone, consistent with the 2,260–3,521 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 12.99 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Solids-control equipment cleaned; shaker screens changed. No downtime.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 2,990 m in Sandstone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 10

W006 · 20-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-20
Day Number: 10
Start Depth: 2990 m
End Depth: 3205 m
Drilled Interval: 215 m
Formation: Sandstone
Mud Weight: 13.33 ppg
ROP: 13.9 m/hr
RPM: 105
WOB: 29.5 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 215 m of Sandstone from 2,990 m to 3,205 m (22.5 hr on bottom).
- Deviation survey taken; hole angle within tolerance.

Geological observations.

Cuttings throughout the interval are sandstone, consistent with the 2,260–3,521 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 13.33 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

BOP drill carried out with the crew; response time satisfactory.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 3,205 m in Sandstone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 11

W006 · 21-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-21
Day Number: 11
Start Depth: 3205 m
End Depth: 3410 m
Drilled Interval: 205 m
Formation: Sandstone
Mud Weight: 13.60 ppg
ROP: 13.3 m/hr
RPM: 102
WOB: 30.6 klb
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 205 m of Sandstone from 3,205 m to 3,410 m (22.5 hr on bottom).
- Made connections and circulated bottoms-up at intervals; shakers monitored.

Geological observations.

Cuttings throughout the interval are sandstone, consistent with the 2,260–3,521 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 13.60 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

BOP drill carried out with the crew; response time satisfactory.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 3,410 m in Sandstone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 12

W006 · 22-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-22
Day Number: 12
Start Depth: 3410 m
End Depth: 3605 m
Drilled Interval: 195 m
Formation: Sandstone / Limestone
Mud Weight: 14.06 ppg
ROP: 10.2 m/hr
RPM: 95
WOB: 34.9 klb
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 195 m of section from 3,410 m to 3,605 m (22.5 hr on bottom).
- Deviation survey taken; hole angle within tolerance.

Geological observations.

Formation change crossed during the tour: Sandstone to 3,521 m, Limestone to 3,960 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 14.06 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 3,605 m in Sandstone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 13

W006 · 23-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-23
Day Number: 13
Start Depth: 3605 m
End Depth: 3790 m
Drilled Interval: 185 m
Formation: Limestone
Mud Weight: 14.50 ppg
ROP: 7.0 m/hr
RPM: 84
WOB: 38.2 klb
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 185 m of Limestone from 3,605 m to 3,790 m (16.5 hr on bottom).
- Circulated and conditioned mud; hi-vis sweep circulated bottoms-up.
- Pulled out of hole, ran 7" casing to 3,720 m and cemented as programmed (Tail 15.8 ppg, TOC 2,110 m). Waited on cement and pressure tested.

Geological observations.

Cuttings throughout the interval are limestone, consistent with the 3,521–3,960 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 14.50 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Solids-control equipment cleaned; shaker screens changed. No downtime.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 3,790 m in Limestone. 7" casing cemented at 3,720 m; waiting on cement.

DAILY DRILLING REPORT — DAY 14

W006 · 24-Sep-2019

Well ID: W006
Well Name: SYN-Assam-Duliajan-006
Report Date: 2019-09-24
Day Number: 14
Start Depth: 3790 m
End Depth: 3960 m
Drilled Interval: 170 m
Formation: Limestone
Mud Weight: 14.77 ppg
ROP: 6.6 m/hr
RPM: 84
WOB: 39.2 klb
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 170 m of Limestone from 3,790 m to 3,960 m (16.5 hr on bottom).
- Slipped and cut drilling line; routine BOP function test carried out.
- Pulled out of hole, ran 5" liner casing to 3,960 m and cemented as programmed (Tail 15.8 ppg, liner lap tested). Waited on cement and pressure tested.
- Reached driller's total depth of 3,960 m. Circulated hole clean, logged and secured the well.

Geological observations.

Cuttings throughout the interval are limestone, consistent with the 3,521–3,960 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 14.77 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 3,960 m in Limestone. 5" liner casing cemented at 3,960 m; waiting on cement.