

DAILY DRILLING REPORT SET

SYN-Assam-Duliajan-007 (W007) — SYN-Assam-Duliajan

1. REPORT SET IDENTIFICATION

Well ID	W007
Well Name	SYN-Assam-Duliajan-007
Field / Cluster	SYN-Assam-Duliajan
Area	Synthetic Assam Field Cluster (Duliajan-type operating area)
Latitude / Longitude	27.431355 N / 95.294900 E
Rig	SYN-RIG-E2000-01
Spud Date	19-Jun-2021
Final Report Date	30-Jun-2021
Daily Reports in Set	12 (Day 01 to Day 12)
Total Depth Reached	3,400 m
Primary Formation	Sandstone
Events Reported in Set	3

2. DEPTH PROGRESSION SUMMARY

Day	Date	From (m)	To (m)	Drilled (m)	Formation	Events
01	19-Jun-2021	0	485	485	Claystone	—
02	20-Jun-2021	485	910	425	Claystone / Shale	—
03	21-Jun-2021	910	1,290	380	Shale	—
04	22-Jun-2021	1,290	1,630	340	Shale	—
05	23-Jun-2021	1,630	1,940	310	Shale / Sandstone	—
06	24-Jun-2021	1,940	2,225	285	Sandstone	—
07	25-Jun-2021	2,225	2,400	175	Sandstone	Stuck Pipe
08	26-Jun-2021	2,400	2,645	245	Sandstone	—
09	27-Jun-2021	2,645	2,795	150	Sandstone	—
10	28-Jun-2021	2,795	3,010	215	Sandstone	Stuck Pipe, Casing Issue
11	29-Jun-2021	3,010	3,210	200	Sandstone / Limestone	—
12	30-Jun-2021	3,210	3,400	190	Limestone	—

PROTOTYPE TRAINING RECORD. Synthetic demonstration document prepared for the eRTMAC-NWIS prototype (SIH PS 26121). Depths, dates, parameters and events are generated from the prototype datasets and are not operational records of any company.

DAILY DRILLING REPORT — DAY 01

W007 · 19-Jun-2021

Well ID: W007
Well Name: SYN-Assam-Duliajan-007
Report Date: 2021-06-19
Day Number: 1
Start Depth: 0 m
End Depth: 485 m
Drilled Interval: 485 m
Formation: Claystone
Mud Weight: 9.36 ppg
ROP: 33.2 m/hr
RPM: 144
WOB: 6.7 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Rig up completed and well spudded at 19-Jun-2021. Drilled 17-1/2" hole from surface to 485 m.
- Deviation survey taken; hole angle within tolerance.

Geological observations.

Cuttings throughout the interval are claystone, consistent with the 0–764 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 9.36 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 485 m in Claystone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 02

W007 · 20-Jun-2021

Well ID: W007
Well Name: SYN-Assam-Duliajan-007
Report Date: 2021-06-20
Day Number: 2
Start Depth: 485 m
End Depth: 910 m
Drilled Interval: 425 m
Formation: Claystone / Shale
Mud Weight: 10.04 ppg
ROP: 26.5 m/hr
RPM: 137
WOB: 10.9 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 425 m of section from 485 m to 910 m (16.5 hr on bottom).
- Circulated and conditioned mud; hi-vis sweep circulated bottoms-up.
- Pulled out of hole, ran 13-3/8" casing to 765 m and cemented as programmed (Lead 12.6 ppg / Tail 15.8 ppg, cement to surface). Waited on cement and pressure tested.

Geological observations.

Formation change crossed during the tour: Claystone to 764 m, Shale to 1,841 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 10.04 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

BOP drill carried out with the crew; response time satisfactory.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 910 m in Claystone. 13-3/8" casing cemented at 765 m; waiting on cement.

DAILY DRILLING REPORT — DAY 03

W007 · 21-Jun-2021

Well ID: W007
Well Name: SYN-Assam-Duliajan-007
Report Date: 2021-06-21
Day Number: 3
Start Depth: 910 m
End Depth: 1290 m
Drilled Interval: 380 m
Formation: Shale
Mud Weight: 10.65 ppg
ROP: 16.6 m/hr
RPM: 129
WOB: 15.5 klb
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 380 m of Shale from 910 m to 1,290 m (22.5 hr on bottom).
- Deviation survey taken; hole angle within tolerance.

Geological observations.

Cuttings throughout the interval are shale, consistent with the 764–1,841 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 10.65 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

BOP drill carried out with the crew; response time satisfactory.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 1,290 m in Shale. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 04

W007 · 22-Jun-2021

Well ID: W007
Well Name: SYN-Assam-Duliajan-007
Report Date: 2021-06-22
Day Number: 4
Start Depth: 1290 m
End Depth: 1630 m
Drilled Interval: 340 m
Formation: Shale
Mud Weight: 11.19 ppg
ROP: 16.3 m/hr
RPM: 124
WOB: 18.1 klb
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 340 m of Shale from 1,290 m to 1,630 m (22.5 hr on bottom).
- Circulated and conditioned mud; hi-vis sweep circulated bottoms-up.

Geological observations.

Cuttings throughout the interval are shale, consistent with the 764–1,841 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 11.19 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 1,630 m in Shale. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 05

W007 · 23-Jun-2021

Well ID: W007
Well Name: SYN-Assam-Duliajan-007
Report Date: 2021-06-23
Day Number: 5
Start Depth: 1630 m
End Depth: 1940 m
Drilled Interval: 310 m
Formation: Shale / Sandstone
Mud Weight: 11.57 ppg
ROP: 15.9 m/hr
RPM: 121
WOB: 20.6 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 310 m of section from 1,630 m to 1,940 m (16.5 hr on bottom).
- Slipped and cut drilling line; routine BOP function test carried out.
- Pulled out of hole, ran 9-5/8" casing to 1,840 m and cemented as programmed (Lead 12.9 ppg / Tail 15.8 ppg, TOC 650 m). Waited on cement and pressure tested.

Geological observations.

Formation change crossed during the tour: Shale to 1,841 m, Sandstone to 3,025 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 11.57 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 1,940 m in Shale. 9-5/8" casing cemented at 1,840 m; waiting on cement.

DAILY DRILLING REPORT — DAY 06

W007 · 24-Jun-2021

Well ID: W007
Well Name: SYN-Assam-Duliajan-007
Report Date: 2021-06-24
Day Number: 6
Start Depth: 1940 m
End Depth: 2225 m
Drilled Interval: 285 m
Formation: Sandstone
Mud Weight: 11.84 ppg
ROP: 17.2 m/hr
RPM: 120
WOB: 21.9 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 285 m of Sandstone from 1,940 m to 2,225 m (22.5 hr on bottom).
- Deviation survey taken; hole angle within tolerance.

Geological observations.

Cuttings throughout the interval are sandstone, consistent with the 1,841–3,025 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 11.84 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 2,225 m in Sandstone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 07						W007 · 25-Jun-2021
Well ID: W007 Well Name: SYN-Assam-Duliajan-007 Report Date: 2021-06-25 Day Number: 7 Start Depth: 2225 m End Depth: 2400 m Drilled Interval: 175 m Formation: Sandstone Mud Weight: 12.20 ppg ROP: 16.2 m/hr RPM: 112 WOB: 23.8 klbf Events: Stuck Pipe at 2317 m (High) NPT: 28.2 hours						
Operations performed. - Drilled 175 m of Sandstone from 2,225 m to 2,400 m (2.0 hr on bottom). - Slipped and cut drilling line; routine BOP function test carried out. - Stuck Pipe handled at 2,317 m — 28.2 hr non-productive time. String worked and jarred within the allowable overpull; lubricant pill spotted and hole cleaning improved with high-viscosity sweeps and increased rotation before back-reaming.						
Geological observations. Cuttings throughout the interval are sandstone, consistent with the 1,841–3,025 m unit logged in the offset wells of this cluster.						
Mud / circulation observations. Full returns maintained throughout the tour. Mud weight 12.20 ppg, properties held within programme; no losses or gains recorded.						
Equipment / operational observations. Overpull recorded on the string during the tour; jars worked and torque monitored. Top drive and drawworks otherwise functioning normally.						
Events reported this day.						
Event ID	Depth (m)	Formation	Type	Severity	Hr	Operational Impact
E0040	2,317	Sandstone	Stuck Pipe	High	28.2	Significant non-productive time; remedial operations and additional materials required.
End-of-day status. Depth 2,400 m in Sandstone. Drilling ahead. Non-productive time this tour 28.2 hr.						

DAILY DRILLING REPORT — DAY 08						W007 · 26-Jun-2021
Well ID: W007 Well Name: SYN-Assam-Duliajan-007 Report Date: 2021-06-26 Day Number: 8 Start Depth: 2400 m End Depth: 2645 m Drilled Interval: 245 m Formation: Sandstone Mud Weight: 12.45 ppg ROP: 15.5 m/hr RPM: 112 WOB: 25.2 klbf Events: None NPT: 0.0 hours						
Operations performed. - Drilled 245 m of Sandstone from 2,400 m to 2,645 m (22.5 hr on bottom). - Circulated and conditioned mud; hi-vis sweep circulated bottoms-up.						
Geological observations. Cuttings throughout the interval are sandstone, consistent with the 1,841–3,025 m unit logged in the offset wells of this cluster.						
Mud / circulation observations. Full returns maintained throughout the tour. Mud weight 12.45 ppg, properties held within programme; no losses or gains recorded.						
Equipment / operational observations. Solids-control equipment cleaned; shaker screens changed. No downtime.						
Events reported this day. None. Operations proceeded within the planned parameter envelope.						
End-of-day status. Depth 2,645 m in Sandstone. Drilling ahead. No non-productive time this tour.						
Prototype Training Record · Synthetic demonstration data						

DAILY DRILLING REPORT — DAY 09	W007 · 27-Jun-2021
Well ID: W007 Well Name: SYN-Assam-Duliajan-007 Report Date: 2021-06-27 Day Number: 9 Start Depth: 2645 m End Depth: 2795 m Drilled Interval: 150 m Formation: Sandstone Mud Weight: 12.73 ppg ROP: 14.5 m/hr RPM: 108 WOB: 26.6 klb Events: None NPT: 0.0 hours	
Operations performed. - Drilled 150 m of Sandstone from 2,645 m to 2,795 m (22.5 hr on bottom). - Circulated and conditioned mud; hi-vis sweep circulated bottoms-up. Geological observations. Cuttings throughout the interval are sandstone, consistent with the 1,841–3,025 m unit logged in the offset wells of this cluster. Mud / circulation observations. Full returns maintained throughout the tour. Mud weight 12.73 ppg, properties held within programme; no losses or gains recorded. Equipment / operational observations. Mud pump No. 2 packing changed during routine circulation; no lost time. Events reported this day. None. Operations proceeded within the planned parameter envelope. End-of-day status. Depth 2,795 m in Sandstone. Drilling ahead. No non-productive time this tour.	

DAILY DRILLING REPORT — DAY 10

W007 · 28-Jun-2021

Well ID: W007

Well Name: SYN-Assam-Duliajan-007

Report Date: 2021-06-28

Day Number: 10

Start Depth: 2795 m

End Depth: 3010 m

Drilled Interval: 215 m

Formation: Sandstone

Mud Weight: 13.04 ppg

ROP: 14.2 m/hr

RPM: 107

WOB: 28.3 klbf

Events: Stuck Pipe at 2823 m (Medium); Casing Issue at 2852 m (High)

NPT: 45.8 hours

Operations performed.

• Drilled 215 m of Sandstone from 2,795 m to 3,010 m (2.0 hr on bottom).

• Deviation survey taken; hole angle within tolerance.

• Stuck Pipe handled at 2,823 m — 11.4 hr non-productive time. String worked and jarred within the allowable overpull; lubricant pill spotted and hole cleaning improved with high-viscosity sweeps and increased rotation before back-reaming.

• Casing Issue handled at 2,852 m — 34.4 hr non-productive time. Casing run suspended, string pulled back and the hole conditioned/reamed over the restriction before the casing was rerun; pressure test repeated after landing.

Geological observations.

Cuttings throughout the interval are sandstone, consistent with the 1,841–3,025 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 13.04 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Overpull recorded on the string during the tour; jars worked and torque monitored. Top drive and drawworks otherwise functioning normally.

Events reported this day.

Event ID	Depth (m)	Formation	Type	Severity	Hr	Operational Impact
E0041	2,823	Sandstone	Stuck Pipe	Medium	11.4	Partial non-productive time; drilling suspended while the well was treated and conditioned.
E0042	2,852	Sandstone	Casing Issue	High	34.4	Significant non-productive time; remedial operations and additional

Protocols & Logging Record · Synetic Demonstration Well

Page 6 of 7

DAILY DRILLING REPORT — DAY 11

W007 · 29-Jun-2021

Well ID: W007
Well Name: SYN-Assam-Duliajan-007
Report Date: 2021-06-29
Day Number: 11
Start Depth: 3010 m
End Depth: 3210 m
Drilled Interval: 200 m
Formation: Sandstone / Limestone
Mud Weight: 13.63 ppg
ROP: 8.9 m/hr
RPM: 95
WOB: 32.8 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 200 m of section from 3,010 m to 3,210 m (22.5 hr on bottom).
- Made connections and circulated bottoms-up at intervals; shakers monitored.

Geological observations.

Formation change crossed during the tour: Sandstone to 3,025 m, Limestone to 3,400 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 13.63 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 3,210 m in Limestone. Drilling ahead. No non-productive time this tour.

DAILY DRILLING REPORT — DAY 12

W007 · 30-Jun-2021

Well ID: W007
Well Name: SYN-Assam-Duliajan-007
Report Date: 2021-06-30
Day Number: 12
Start Depth: 3210 m
End Depth: 3400 m
Drilled Interval: 190 m
Formation: Limestone
Mud Weight: 13.95 ppg
ROP: 7.4 m/hr
RPM: 92
WOB: 35.3 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 190 m of Limestone from 3,210 m to 3,400 m (16.5 hr on bottom).
- Slipped and cut drilling line; routine BOP function test carried out.
- Pulled out of hole, ran 7" casing to 3,400 m and cemented as programmed (Tail 15.8 ppg, TOC 1,690 m). Waited on cement and pressure tested.
- Reached driller's total depth of 3,400 m. Circulated hole clean, logged and secured the well.

Geological observations.

Cuttings throughout the interval are limestone, consistent with the 3,025–3,400 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 13.95 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Solids-control equipment cleaned; shaker screens changed. No downtime.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 3,400 m in Limestone. 7" casing cemented at 3,400 m; waiting on cement.