

DAILY DRILLING REPORT SET

SYN-Assam-Duliajan-010 (W010) — SYN-Assam-Duliajan

1. REPORT SET IDENTIFICATION

Well ID	W010
Well Name	SYN-Assam-Duliajan-010
Field / Cluster	SYN-Assam-Duliajan
Area	Synthetic Assam Field Cluster (Duliajan-type operating area)
Latitude / Longitude	27.394437 N / 95.238471 E
Rig	SYN-RIG-E2000-01
Spud Date	26-Feb-2017
Final Report Date	08-Mar-2017
Daily Reports in Set	11 (Day 01 to Day 11)
Total Depth Reached	3,260 m
Primary Formation	Sandstone
Events Reported in Set	7

2. DEPTH PROGRESSION SUMMARY

Day	Date	From (m)	To (m)	Drilled (m)	Formation	Events
01	26-Feb-2017	0	550	550	Claystone	—
02	27-Feb-2017	550	980	430	Claystone / Shale	Casing Issue
03	28-Feb-2017	980	1,315	335	Shale	Stuck Pipe
04	01-Mar-2017	1,315	1,570	255	Shale	Wellbore Instability
05	02-Mar-2017	1,570	1,845	275	Shale	Mud Loss
06	03-Mar-2017	1,845	2,170	325	Shale / Sandstone	—
07	04-Mar-2017	2,170	2,400	230	Sandstone	Mud Loss
08	05-Mar-2017	2,400	2,675	275	Sandstone	Mud Loss
09	06-Mar-2017	2,675	2,845	170	Sandstone	—
10	07-Mar-2017	2,845	3,035	190	Sandstone / Limestone	Mud Loss
11	08-Mar-2017	3,035	3,260	225	Limestone	—

PROTOTYPE TRAINING RECORD. Synthetic demonstration document prepared for the eRTMAC-NWIS prototype (SIH PS 26121). Depths, dates, parameters and events are generated from the prototype datasets and are not operational records of any company.

DOC No. DDR-W010-SET-R0 · PROTOTYPE TRAINING RECORD

DAILY DRILLING REPORT — DAY 01	W010 · 26-Feb-2017
Well ID: W010 Well Name: SYN-Assam-Duliajan-010 Report Date: 2017-02-26 Day Number: 1 Start Depth: 0 m End Depth: 550 m Drilled Interval: 550 m Formation: Claystone Mud Weight: 9.44 ppg ROP: 31.6 m/hr RPM: 145 WOB: 7.0 klbf Events: None NPT: 0.0 hours	
Operations performed. - Rig up completed and well spudded at 26-Feb-2017. Drilled 17-1/2" hole from surface to 550 m. - Made connections and circulated bottoms-up at intervals; shakers monitored.	
Geological observations. Cuttings throughout the interval are claystone, consistent with the 0–708 m unit logged in the offset wells of this cluster.	
Mud / circulation observations. Full returns maintained throughout the tour. Mud weight 9.44 ppg, properties held within programme; no losses or gains recorded.	
Equipment / operational observations. All rig equipment functioning normally; no downtime recorded.	
Events reported this day. None. Operations proceeded within the planned parameter envelope.	
End-of-day status. Depth 550 m in Claystone. Drilling ahead. No non-productive time this tour.	

DAILY DRILLING REPORT — DAY 02

W010 · 27-Feb-2017

Well ID: W010
Well Name: SYN-Assam-Duliajan-010
Report Date: 2017-02-27
Day Number: 2
Start Depth: 550 m
End Depth: 980 m
Drilled Interval: 430 m
Formation: Claystone / Shale
Mud Weight: 10.13 ppg
ROP: 23.9 m/hr
RPM: 135
WOB: 12.4 klbf
Events: Casing Issue at 594 m (Low)
NPT: 6.6 hours

Operations performed.

• Drilled 430 m of section from 550 m to 980 m (9.9 hr on bottom).

• Made connections and circulated bottoms-up at intervals; shakers monitored.

• Pulled out of hole, ran 13-3/8" casing to 710 m and cemented as programmed (Lead 12.6 ppg / Tail 15.8 ppg, cement to surface). Waited on cement and pressure tested.

• Casing Issue handled at 594 m — 6.6 hr non-productive time. Casing run suspended, string pulled back and the hole conditioned/reamed over the restriction before the casing was rerun; pressure test repeated after landing.

Geological observations.

Formation change crossed during the tour: Claystone to 708 m, Shale to 1,859 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 10.13 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Casing/cementing equipment inspected after the event; cement unit and pressure recorders checked and found serviceable.

Events reported this day.

Event ID	Depth (m)	Formation	Type	Severity	Hr	Operational Impact
E0058	594	Claystone	Casing Issue	Low	6.6	Minor non-productive time; operations resumed after routine parameter adjustment.

End-of-day status.

Prototype Training Record - Synthetic demonstration data

Page 2 of 7

DAILY DRILLING REPORT — DAY 03

W010 · 28-Feb-2017

Well ID: W010
Well Name: SYN-Assam-Duliajan-010
Report Date: 2017-02-28
Day Number: 3
Start Depth: 980 m
End Depth: 1315 m
Drilled Interval: 335 m
Formation: Shale
Mud Weight: 10.77 ppg
ROP: 16.8 m/hr
RPM: 126
WOB: 16.1 klbf
Events: Stuck Pipe at 1155 m (Medium)
NPT: 13.0 hours

Operations performed.

- Drilled 335 m of Shale from 980 m to 1,315 m (9.5 hr on bottom).
- Slipped and cut drilling line; routine BOP function test carried out.
- Stuck Pipe handled at 1,155 m — 13.0 hr non-productive time. String worked and jarred within the allowable overpull; lubricant pill spotted and hole cleaning improved with high-viscosity sweeps and increased rotation before back-reaming.

Geological observations.

Cuttings throughout the interval are shale, consistent with the 708–1,859 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 10.77 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Overpull recorded on the string during the tour; jars worked and torque monitored. Top drive and drawworks otherwise functioning normally.

Events reported this day.

Event ID	Depth (m)	Formation	Type	Severity	Hr	Operational Impact
E0063	1,155	Shale	Stuck Pipe	Medium	13.0	Partial non-productive time; drilling suspended while the well was treated and conditioned.

End-of-day status.

Depth 1,315 m in Shale. Drilling ahead. Non-productive time this tour 13.0 hr.

DAILY DRILLING REPORT — DAY 04

W010 · 01-Mar-2017

Well ID: W010
Well Name: SYN-Assam-Duliajan-010
Report Date: 2017-03-01
Day Number: 4
Start Depth: 1315 m
End Depth: 1570 m
Drilled Interval: 255 m
Formation: Shale
Mud Weight: 11.13 ppg
ROP: 17.6 m/hr
RPM: 120
WOB: 17.4 klbf
Events: Wellbore Instability at 1554 m (High)
NPT: 20.8 hours

Operations performed.

- Drilled 255 m of Shale from 1,315 m to 1,570 m (2.0 hr on bottom).
- Made connections and circulated bottoms-up at intervals; shakers monitored.
- Wellbore Instability handled at 1,554 m — 20.8 hr non-productive time. Mud inhibition and rheology increased, sweeps circulated to clear cavings and controlled back-reaming carried out; ROP limited through the unstable interval.

Geological observations.

Cuttings throughout the interval are shale, consistent with the 708–1,859 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 11.13 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

BOP drill carried out with the crew; response time satisfactory.

Events reported this day.

Event ID	Depth (m)	Formation	Type	Severity	Hr	Operational Impact
----------	-----------	-----------	------	----------	----	--------------------

Prototype Training Record · Synthetic demonstration data

Page 3 of 7

DAILY DRILLING REPORT — DAY 05						W010 · 02-Mar-2017
Well ID: W010 Well Name: SYN-Assam-Duliajan-010 Report Date: 2017-03-02 Day Number: 5 Start Depth: 1570 m End Depth: 1845 m Drilled Interval: 275 m Formation: Shale Mud Weight: 11.47 ppg ROP: 16.1 m/hr RPM: 119 WOB: 19.7 klbf Events: Mud Loss at 1695 m (Medium) NPT: 7.3 hours						
Operations performed. - Drilled 275 m of Shale from 1,570 m to 1,845 m (15.2 hr on bottom). - Circulated and conditioned mud; hi-vis sweep circulated bottoms-up. - Mud Loss handled at 1,695 m — 7.3 hr non-productive time. Pumps slowed and a lost-circulation-material pill (fibrous/granular blend) spotted across the loss zone; mud weight trimmed to the minimum safe value and ECD reduced; pit levels monitored on a dedicated loss sheet.						
Geological observations. Cuttings throughout the interval are shale, consistent with the 708–1,859 m unit logged in the offset wells of this cluster.						
Mud / circulation observations. Returns reduced during the tour; losses treated with LCM and mud weight trimmed. Loss volumes recorded on the daily loss sheet. Mud weight held at 11.47 ppg after treatment.						
Equipment / operational observations. Solids-control equipment cleaned; shaker screens changed. No downtime.						
Events reported this day.						
Event ID	Depth (m)	Formation	Type	Severity	Hr	Operational Impact
E0061	1,695	Shale	Mud Loss	Medium	7.3	Partial non-productive time; drilling suspended while the well was treated and conditioned.
End-of-day status. Depth 1,845 m in Shale. Drilling ahead. Non-productive time this tour 7.3 hr.						

DAILY DRILLING REPORT — DAY 06						W010 · 03-Mar-2017
Well ID: W010 Well Name: SYN-Assam-Duliajan-010 Report Date: 2017-03-03 Day Number: 6 Start Depth: 1845 m End Depth: 2170 m Drilled Interval: 325 m Formation: Shale / Sandstone Mud Weight: 11.69 ppg ROP: 17.8 m/hr RPM: 123 WOB: 21.8 klbf Events: None NPT: 0.0 hours						
Operations performed. - Drilled 325 m of section from 1,845 m to 2,170 m (16.5 hr on bottom). - Deviation survey taken; hole angle within tolerance. - Pulled out of hole, ran 9-5/8" casing to 1,860 m and cemented as programmed (Lead 12.9 ppg / Tail 15.8 ppg, TOC 590 m). Waited on cement and pressure tested.						
Geological observations. Formation change crossed during the tour: Shale to 1,859 m, Sandstone to 2,895 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.						
Mud / circulation observations. Full returns maintained throughout the tour. Mud weight 11.69 ppg, properties held within programme; no losses or gains recorded.						
Equipment / operational observations. All rig equipment functioning normally; no downtime recorded.						
Events reported this day. Prototype Training Record · Synthetic demonstration data None. Operations proceeded within the planned parameter envelope.						

DAILY DRILLING REPORT — DAY 07						W010 · 04-Mar-2017
Well ID: W010 Well Name: SYN-Assam-Duliajan-010 Report Date: 2017-03-04 Day Number: 7 Start Depth: 2170 m End Depth: 2400 m Drilled Interval: 230 m Formation: Sandstone Mud Weight: 12.10 ppg ROP: 18.1 m/hr RPM: 111 WOB: 23.4 klbf Events: Mud Loss at 2305 m (Medium) NPT: 6.5 hours						
Operations performed. - Drilled 230 m of Sandstone from 2,170 m to 2,400 m (16.0 hr on bottom). - Circulated and conditioned mud; hi-vis sweep circulated bottoms-up. - Mud Loss handled at 2,305 m — 6.5 hr non-productive time. Pumps slowed and a lost-circulation-material pill (fibrous/granular blend) spotted across the loss zone; mud weight trimmed to the minimum safe value and ECD reduced; pit levels monitored on a dedicated loss sheet.						
Geological observations. Cuttings throughout the interval are sandstone, consistent with the 1,859–2,895 m unit logged in the offset wells of this cluster.						
Mud / circulation observations. Returns reduced during the tour; losses treated with LCM and mud weight trimmed. Loss volumes recorded on the daily loss sheet. Mud weight held at 12.10 ppg after treatment.						
Equipment / operational observations. Mud pump No. 2 packing changed during routine circulation; no lost time.						
Events reported this day.						
Event ID	Depth (m)	Formation	Type	Severity	Hr	Operational Impact
E0060	2,305	Sandstone	Mud Loss	Medium	6.5	Partial non-productive time; drilling suspended while the well was treated and conditioned.
End-of-day status. Depth 2,400 m in Sandstone. Drilling ahead. Non-productive time this tour 6.5 hr.						

DAILY DRILLING REPORT — DAY 08						W010 · 05-Mar-2017
Well ID: W010 Well Name: SYN-Assam-Duliajan-010 Report Date: 2017-03-05 Day Number: 8 Start Depth: 2400 m End Depth: 2675 m Drilled Interval: 275 m Formation: Sandstone Mud Weight: 12.42 ppg ROP: 16.6 m/hr RPM: 110 WOB: 25.7 klbf Events: Mud Loss at 2628 m (High) NPT: 15.1 hours						
Operations performed. - Drilled 275 m of Sandstone from 2,400 m to 2,675 m (7.4 hr on bottom). - Deviation survey taken; hole angle within tolerance. - Mud Loss handled at 2,628 m — 15.1 hr non-productive time. Pumps slowed and a lost-circulation-material pill (fibrous/granular blend) spotted across the loss zone; mud weight trimmed to the minimum safe value and ECD reduced; pit levels monitored on a dedicated loss sheet.						
Geological observations. Cuttings throughout the interval are sandstone, consistent with the 1,859–2,895 m unit logged in the offset wells of this cluster.						
Mud / circulation observations. Returns reduced during the tour; losses treated with LCM and mud weight trimmed. Loss volumes recorded on the daily loss sheet. Mud weight held at 12.42 ppg after treatment.						
Equipment / operational observations. Mud pump No. 2 packing changed during routine circulation; no lost time.						
Events reported this day.						
Event	Depth	Formation	Type	Severity	Hr	Operational Impact

DAILY DRILLING REPORT — DAY 09	W010 · 06-Mar-2017
Well ID: W010 Well Name: SYN-Assam-Duliajan-010 Report Date: 2017-03-06 Day Number: 9 Start Depth: 2675 m End Depth: 2845 m Drilled Interval: 170 m Formation: Sandstone Mud Weight: 12.86 ppg ROP: 15.4 m/hr RPM: 103 WOB: 26.3 klbf Events: None NPT: 0.0 hours	
Operations performed. - Drilled 170 m of Sandstone from 2,675 m to 2,845 m (22.5 hr on bottom). - Slipped and cut drilling line; routine BOP function test carried out.	
Geological observations. Cuttings throughout the interval are sandstone, consistent with the 1,859–2,895 m unit logged in the offset wells of this cluster.	
Mud / circulation observations. Full returns maintained throughout the tour. Mud weight 12.86 ppg, properties held within programme; no losses or gains recorded.	
Equipment / operational observations. BOP drill carried out with the crew; response time satisfactory.	
Events reported this day. None. Operations proceeded within the planned parameter envelope.	
End-of-day status. Depth 2,845 m in Sandstone. Drilling ahead. No non-productive time this tour.	

DAILY DRILLING REPORT — DAY 10

W010 · 07-Mar-2017

Well ID: W010
Well Name: SYN-Assam-Duliajan-010
Report Date: 2017-03-07
Day Number: 10
Start Depth: 2845 m
End Depth: 3035 m
Drilled Interval: 190 m
Formation: Sandstone / Limestone
Mud Weight: 13.47 ppg
ROP: 8.5 m/hr
RPM: 96
WOB: 32.4 klbf
Events: Mud Loss at 2952 m (Medium)
NPT: 7.5 hours

Operations performed.

• Drilled 190 m of section from 2,845 m to 3,035 m (15.0 hr on bottom).

• Made connections and circulated bottoms-up at intervals; shakers monitored.

• Mud Loss handled at 2,952 m — 7.5 hr non-productive time. Pumps slowed and a lost-circulation-material pill (fibrous/granular blend) spotted across the loss zone; mud weight trimmed to the minimum safe value and ECD reduced; pit levels monitored on a dedicated loss sheet.

Geological observations.

Formation change crossed during the tour: Sandstone to 2,895 m, Limestone to 3,260 m. Cuttings confirm the tops used for correlation with adjacent wells in the cluster.

Mud / circulation observations.

Returns reduced during the tour; losses treated with LCM and mud weight trimmed. Loss volumes recorded on the daily loss sheet. Mud weight held at 13.47 ppg after treatment.

Equipment / operational observations.

Mud pump No. 2 packing changed during routine circulation; no lost time.

Events reported this day.

Event ID	Depth (m)	Formation	Type	Severity	Hr	Operational Impact
E0059	2,952	Limestone	Mud Loss	Medium	7.5	Partial non-productive time; drilling suspended while the well was treated and conditioned.

End-of-day status.

Depth 3,035 m in Limestone. Drilling ahead. Non-productive time this tour 7.5 hr.

Procedural Training Record - Synthetic demonstration data

Page 6 of 7

DAILY DRILLING REPORT — DAY 11

W010 · 08-Mar-2017

Well ID: W010
Well Name: SYN-Assam-Duliajan-010
Report Date: 2017-03-08
Day Number: 11
Start Depth: 3035 m
End Depth: 3260 m
Drilled Interval: 225 m
Formation: Limestone
Mud Weight: 13.70 ppg
ROP: 8.6 m/hr
RPM: 86
WOB: 34.2 klbf
Events: None
NPT: 0.0 hours

Operations performed.

- Drilled 225 m of Limestone from 3,035 m to 3,260 m (16.5 hr on bottom).
- Made connections and circulated bottoms-up at intervals; shakers monitored.
- Pulled out of hole, ran 7" casing to 3,260 m and cemented as programmed (Tail 15.8 ppg, TOC 1,710 m). Waited on cement and pressure tested.
- Reached driller's total depth of 3,260 m. Circulated hole clean, logged and secured the well.

Geological observations.

Cuttings throughout the interval are limestone, consistent with the 2,895–3,260 m unit logged in the offset wells of this cluster.

Mud / circulation observations.

Full returns maintained throughout the tour. Mud weight 13.70 ppg, properties held within programme; no losses or gains recorded.

Equipment / operational observations.

Solids-control equipment cleaned; shaker screens changed. No downtime.

Events reported this day.

None. Operations proceeded within the planned parameter envelope.

End-of-day status.

Depth 3,260 m in Limestone. 7" casing cemented at 3,260 m; waiting on cement.